

THREE WEEK LOOK AHEAD SCHEDULE

From: February 13, 2011

To: March 5, 2011





Area / Activity Description	Resp.	Shift	Escort Req'd?	Week 1							Week 2							Week 3							Remarks
				2/13	2/14	2/15	2/16	2/17	2/18	2/19	2/20	2/21	2/22	2/23	2/24	2/25	2/26	2/27	2/28	3/1	3/2	3/3	3/4	3/5	
				Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	Su	M	T	W	Th	F	Sa	
Chiller Room																									
Cooling Tower removal, inc. piping, steel framing and acces.	JFW	1st & 2nd	No																						C-Tower Pick Plan to be discussed
Heavy demolition of chillers, pumps, piping, etc.	JFW	1st & 2nd	No																						Shutdown required to complete all piping removal
Abatement of C-Towers to be Demolished	RMT	1st	No																						
Pipe header Installation	JFW	1st	No																						
Pad layout and install / Concrete Pad Cure Time	TBD	1st	No																						If bid package awarded in time
Multiple Floors / Vertical Work																									
Install Panels / Vertical backbone for ATC in elec rms	HW	1st	Yes																						Escort required on selective floors only
8TH Floor - West Wing																									
Remove/Reroute Obstructions Below VAV Boxes	tbd	tbd	No																						Work approach/responsibility needs to be expedited
Install ATC horizontal Piping & Wiring	HW	1st	No																						
7th Floor - East Wing																									
Simplex - disconnect zone / make safe	Simplex	1st	Yes																						
Initial Abatement / Ceiling Demolition	RMT	2nd	Yes																						
Re-connect FA zone	Simplex	1st	Yes																						
Abatement at VAV Boxes	RMT	2nd	Yes																						
Survey Obstruction Below VAV Boxes	tbd	1st	Yes																						
Remove/Reroute Obstructions Below VAV Boxes	tbd	tbd	Yes																						
7th Floor - West Wing																									
Simplex - disconnect zone / make safe	Simplex	1st	Yes																						
Initial Abatement / Ceiling Demolition	RMT	2nd	Yes																						
Re-connect FA zone	Simplex	1st	Yes																						
Abatement at VAV Boxes	RMT	2nd	Yes																						
Survey Obstruction Below VAV Boxes	tbd	1st	Yes																						
Remove/Reroute Obstructions Below VAV Boxes	tbd	tbd	Yes																						
3RD Floor - East Wing																									
Simplex - disconnect zone / make safe	Simplex	1st	Yes																						Tentatively Scheduled
Initial Abatement / Ceiling Demolition	RMT	2nd	Yes																						
Re-connect FA zone	Simplex	1st	Yes																						
Abatement at VAV Boxes	RMT	2nd	Yes																						
Survey Obstruction Below VAV Boxes	tad	1st	Yes																						
Remove/Reroute Obstructions Below VAV Boxes	HW	1st	Yes																						
4TH Floor - East Wing																									
Simplex - disconnect zone / make safe	Simplex	1st	Yes																						
Initial Abatement / Ceiling Demolition	RMT	2nd	Yes																						

SHUTDOWNS

- 1) Boiler Plant Shutdown required to cut and cap exhaust branch lines off of the 12" LPS header. 8 hour shutdown required.
- 2) Supply Air shutdown to install control dampers and FMS on all floors. Shutdown from Friday 5 PM to Sunday 5 PM.
- 3) Hot Water distribution system shutdown and drained for installation of isolation valves on all base bid floors plus header

Schedule Legend:

-  = Escort Required / Lab Personnel Notification Recommended
-  = Non-Sensitive Areas / No Escort Required

This three week look ahead schedule is an APPROXIMATION of the how the work will progress. Minor changes to the 3WK LA are to be expected as the work progresses.

2/15/2011